

THE BUILD SO FAR....

November 2014

Foundations and ground floor slab installed.

December 2014

Block and brickwork to first floor level.

January 2015

First floor slab installed and brickwork progressed to second floor level.

February 2015

Second floor slab installed and brickwork progressing to wall plate/roof level. Internal walls progressing.

March 2015

Roof sections installed and tiling progressed.

April 2015

May 2015

June 2015

July 2015

August 2015

September 2015

October 2015

COMPLETION!

25 Gresham Road

THE RAREST OF OPPORTUNITIES

MARCH 2015

Site Progress Update

Site progress has been going well following the Christmas break.

During January the external brickwork was progressed up to the first floor level. Pre-cast concrete slabs were then lowered into position with the use of a mobile crane. The brickwork was then progressed to the second level and another slab installed.

Whilst work to the externals was continuing, block work walls to separate apartments on the ground and first floor were built. Internal timber partitions setting out each apartment layout were also constructed.

The next phase of works will see the external walls completed, the roof sections installed and windows fitted making the building watertight ready for the internal fit out stage.

Next progress letter — June 2015



Brick and block work to first floor - 13/01/2015



First floor slab installed - 19/01/2015

Meet the team

Jerry Joyce - Site Manager

Jerry has been working within the construction industry for 32 years, the last 7 of which have been as a site manager, working on various different Chartwell projects since 2011.

Jerry's favourite pastimes include Fishing, watching Rugby and supporting Crystal Palace Football Club.

